TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Improvements of Asphalting to Ravindranagar 3rd main road & Another road, Ward No.13 in SSD	
2	Estimate Cost	20.00 Lakhs	
3	Work Code	EE/DD/WO/368/14-15 31.03.2015 P-1771	
4	Job Code	013-15-000006	
5	A.S No.	CE/DZ/AS/52/14-15 Dt: 29.10.2014	
6	T.S No	EE/DD/TS/102/14-15 Dt: 29.10.2014	
7	Work Order/Agreement No	EE/DD/WO/368/14-15 31.03.2015	
8	Tender Premium	BBMP/EE/DD/Ten/03/14-15 Dt/31.10.2014	
9	Stipulated Time for completion of Work	90 days.	
10	Targeted Monthly progress	—	
11	Progrees Achived Till date	—	
12	Reasons for Delay	Work Got delayed due to BWSSB work	
13	Time Extension Requested	—	
14	Assistant Executive Engineer's Recommendation	Recommended	
15	Executive Engineer's Recommendation	Recommended	
16	Superintending Executive Engineer's Recommendation		
17	Chief Engineers Recommendation	As recommended by EE case may kept in abeyance until revised penalty	
18	Time Extension Granted		
19	Conditions imposed if any		

Asst, Engineer,
Ward no.

Asst, Executive Engineer,
Sub Division

Executive Engineer
Dasarahalli Division.